

Summary details New Construction/Renovation/Upgradation under NHM

Year	Types of Activity	Sanctioned	Completed	Work in Progress
2006-07	Sub Centres			
	Construction of New SC Building	4	3	1
	PHCs			
2007-08	Construction of MO & GNM Quarter	2	2	0
	Sub Centres			
	Construction of New SC Building	44	41	2
2008-09	CHCs			
	Construction of GNM Quarter	5	5	0
	Sub Centres			
2009-10	Construction of ANM Quarter	43	43	0
	PHCs			
	Construction of MO & GNM Quarter	11	11	0
2009-10	Sub Centres			
	Construction of New SC Building	30	27	3
	PHCs			

Year	Types of Activity	Sanctioned	Completed	Work in Progress
	Sub Centres			
2010-11	Renovation of existing Old SCs (East Khasi Hills)	17	17	0
	Reparing of Old SCs	50	49	1
	Construction of ANM Quarters at SCs	40	25	5
	PHCs			
	Construction of New Building for Mawkynrew PHC	1	1	0
	MOs Quarters at PHC	30	30	0
	GNM Quarters at PHCs	48	47	1
	Major repairs of PHCs	20	20	0
	Minor repairs of PHCs	20	20	0
	Construction of Maternity Ward in South Garo Hills	2	2	0
	CHCs			
	Mos Quarters at CHCs	12	11	1
	GNM Quarters at CHCs	18	17	1
	Upgradation of Selsella CHC with renovation and annex building	1	1	0
	Construction of annex building for Blood Storage Centre & New OT, Labour Room, NBCC unit at Sohra CHC	1	1	0
	First Phase Extension of CHCs building at Umsning	1	1	0

Year	Types of Activity	Sanctioned	Completed	Work in Progress
	Sub Centres			
2011-12	Repair of SHCs	30	30	0
	Upgradation of 53 SHCs to MCH level 1 Maternity Ward	53	51	2
	PHCs			
	Construction of GNM Quarters at PHC	20	19	1
	Construction of MO Quarters at PHC	15	14	1
	Major repair of PHCs	8	8	0
	Upgradation of Pomlum PHC	1	1	0
	Extension of Nartiang PHC	1	1	0
	First Phase Construction of New Building for Byrnihat PHC	1	1	0
	CHCs			
	Construction of Specialist Quarters at CHC	8	7	1
	Construction of GNM Quarters at CHC	6	6	0
	First Phase Upgradation of Sohra CHC Building	1	1	0
	First Phase Upgradation of Phulbari CHC Building	1	1	0
	First Phase Extension and Renovation of Mawsynram CHC	1	1	0
Second Phase - Upgradation of Umsning CHC Building	1	1	0	

Year	Types of Activity	Sanctioned	Completed	Work in Progress
	Sub Centres			
2012-13	Construction of SC including ANM Quarter, Water Supply, Fencing and Electricity	24	23	1
	Major repair of SHCs	27	22	5
	Minor repair of SHCs	30	29	1
	PHCs			
	Construction of MO Quarters at PHC	5	5	0
	Construction GNM Quarter at PHC	14	14	0
	Major repair of Nonglang PHCs	1	1	0
	Major repair of Rongthong PHCs	1	1	0
	Extension of Maternity Ward with Tiles, Running Water & Attached Toilet for PHCs	11	10	1
	Renovation of Labour Room for PHCs	2	2	0
	First Phase Extension and Renovation of Umden PHC	1	1	0
	First Phase - Extension and Renovation of Mawryngkneng PHC	1	1	0
	Second Phase - Construction of New Building for Byrnihat PHC	1	1	0
	CHCs			
	Construction of Specialist Quarters at CHC	2	2	0
Construction of GNM Quarter at CHC	9	9	0	
Setting up of Blood Storage Unit in 2 FRUs (CHC)	2	2	0	
Construction of toilet facilities, ramp, Renovation of OT, Tilling of floor for Pynursla CHC	1	1	0	
Major repair of Ranikor CHC	1	1	0	
Renovation of OT & Labour Room at Riangdo CHC	1	1	0	
First Phase Major repair of Bhoirymbong CHC	1	1	0	
Second Phase Upgradation of Sohra CHC Building	1	1	0	
Second Phase Upgradation of Phulbari CHC Building	1	1	0	
DH				
Renovation and Civil Works (CHCs/FRUs) - NBSU	7	5	2	
Transit Homes for ASHA	1	1	0	
Construction of Specialist Quarters at DH	3	3	0	
Construction of GNM Quarters at DH	5	5	0	
ANM School at Ganesh Das Hospital, Shillong	1	1	0	
Construction of Central Ware House at DH	2	2	0	

Year	Types of Activity	Sanctioned	Completed	Work in Progress
	Sub Centres			
2013-14	Construction of SC	24	24	0
	Construction of ANM Quarters at SHC	17	17	0
	PHCs			
	Construction of MO Quarters at SHC	2	2	0
	Construction of GNM Quarters at PHC	4	4	0
	Renovation/Upgradation of PHC 1) Mawsahew PHC, 2) Pdengshakap PHC, 3) Wapung Pamra pHC, 4) Saipung PHC	4	4	0
	Second Phase Extension and Renovation of Umden PHC	1	1	0
	CHCs			
	Construction of Specialist Quarters at CHC	2	2	2
	Construction of GNM Quarters at CHC	3	3	0
	Construction of Maternity Ward & Postoperative Ward at Ampati CHC	1	1	0
	Repair/ Renovation of Mawsynram CHC	1	0	1
	Second Phase Extension and Renovation of Mawsynram CHC	1	1	0
	Second Phase Major Repair of Bhoirymbong CHC	1	1	0
	District Hospitals			
	First Phase Construction of MCH Wing at Jowai Civil Hospital	1	0	1
	First Phase Construction of Addl. Floor for 100 bedded wards at Ganesh Das Hospital	1	0	1
	First Phase Repair/Renovation of Nongpoh District Hospital	1	1	0
	Construction of 5 units of GNM Quarters at Nongpoh DH	5	5	0
	Second Phase ANM School at ganesh Das Hospital, Shillong	1	1	0

Year	Types of Activity	Sanctioned	Completed	Work in Progress
	Sub Centres			
2009-10	PHCs/CHCs/SCs/DHs			
	Construction of LR/NBCC, PHC	16	16	0
2010-11	Construction of ASHA Transit Homes for ASHA, PHC	26	26	0
	Construction of LR/NBCC, PHC	14	14	0
2011-12	Construction of LR/NBCC, SC	50	48	2
	New Born Stabilization Units for 10 nos. of CHC/PHC	10	10	0
	Transit Homes for ASHA for 10 nos. CHC/PHC	10	9	1
	Labour Room Baby Corner for 18 nos. of Nw 24x7 PHCs	18	16	2
	Construction of 4 SNCU at DH	4	4	0
	Setting up of Blood Storage Unit at 3 FRUs	3	3	0

Year	Types of Activity	Sanctioned	Completed	Work in Progress
	Sub Centres			
2014-15	DH			
	Skill Lab	2	2	0
	CHCs			
	NBSU Unit	8	7	1
	Creation of Maternity Ward	1	1	0
	Overhead Tank at Selsella CHC	1	1	0
	PHCs			
	Upgradation of Chibinang SC to PHC	1	0	1
	Construction of PHC at Jengjal	1	1	0
	Construction of Nengmandalgre PHC	1	0	1
	Creation of Maternity Ward	5	5	0
	Extension of Nurses duty room at Laitryngew PHC	1	1	0
	SCs			
	Construction of Umtrew SC	1	1	0
	On going/ Spill Over Work			
	Creation of MCH Wings at Jowai Civil Hospital	1	0	1
	Construction of Addl. Floor for 100 bedded wards (GDH)	1	0	1
Repair/Renovation (Nongpoh DH)	1	1	0	
Additional funds: Construction of DEIC at DH	3	1	2	

Year	Types of Activity	Sanctioned	Completed	Work in Progress
	Sub Centres			
2015-16	DH			
	50 Bedded MCH Wing at Nongstion	1	0	1
	MO Quarter at Baghmara DH	1	0	1
	Blood Bank	3	0	3
	PHCs			
	Boundary wall at Salmanpara PHC	1	1	0
	First Phase: Upgrading the infrastructure of Rynjah State Dispensary to PHC	1	0	0
	Major Repair of Siju PHC	1	1	0
	Construction of UPHC at Jowai	1	0	1
	On going/ Spill Over Work			
	Creation of MCH Wings at Jowai Civil Hospital	1	0	1
	Upgradation of Chibinang SC to PHC	1	0	1
	Construction of PHC at Jengjal	1	1	0
	Construction of Nengmandalgre PHC	1	0	1

Year	Types of Activity	Sanctioned	Completed	Work in Progress
2016-17	DH			
	ASHA Transit Homes at Williamnagar DH	1	0	1
	Repair of LR of Tura District Maternity & Child Hospital	1	0	1
	CHCs			
	Construction of NBSU at Bhoirymbong CHC	1	0	1
	PHCs			
	Renovation of Labour Room, NBCC at Sahnsniang PHC	1	0	1
	Repair of LR at Betasing PHC	1	0	1
	Sub Centres			
	Construction of Labour Room with NBCC	2	0	1
	Construction of NBCC at CHC/PHC/SCs	25	0	1
	On going/ Spill Over Work			
	Second Phase: Upgrading the infrastructure of Rynjah State Dispensary to PHC	1	0	0
	Second Phase: 50 bedded MCH Wing at Nongstoin DH	1	0	1
	Forth Phase: Construction of MCH Wing at Jowai Civil Hospital	1	0	1